

Weekly Newsletter

Mill Creek Road Surface Preservation Project



May 11, 2018

Mill Creek Road: Mile Post 0 to Mile Post 11.6

Work has begun on the Mill Creek Road Surface Preservation Project. The project will consist of 11.6 miles of asphalt and gravel road rehabilitation and resurfacing work. This project is a partnership between the Federal Highway Administration (FHWA), Park County, and the Yellowstone District of the United States Forest Service.

This past week Riverside Contracting, Inc. began the subexcavation work and roadway reconditioning work on the upper gravel section of the project. The gravel section will be subexed in selected location, have ditches cleaned, and be reconditioned and resurfaced with 3 inches of new gravel and magnesium chlo-ride.

Next week Riverside will continue their work on the gravel section with completing the subexcavation areas and working on roadway reconditioning. Pavement patching work will also begin on the asphalt section of the project.

Construction work can be expected from 7:00 a.m. to 5:00 p.m. Monday through Friday. Please be aware of heavy construction traffic throughout the project during working hours. Up to 30 minute delays could be experienced on the project.



Above: Subexcavation and ditch reconditioning work in the gravel section of the project.

Traffic Control Information

Week of May 14, 2018

There will be multiple work zones throughout the project under flagger control.

Expect up to 30 minute delays during construction operations. Be aware of heavy construction traffic on the project.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:
Phone: (360) 607-4061

Mailing Address:
Unit A4-A, 1201 Highway 10 W,
Livingston, MT 59036