



May 18, 2018

Mill Creek Road: Mile Post 0 to Mile Post 11.6

This past week Riverside Contracting Company, Inc. completed the subexcavation for the gravel section of the road. Roadway reconditioning work has continued this week and is nearing completion. Riverside began delivering and grading the 3-inch gravel surface in preparation for the application of magnesium chloride.

Additionally, Wharton Asphalt continued pavement patching in the asphalt section of the road this week. Concurrently, crews began crack sealing.

Next week Riverside will continue their work on the gravel section by completing the roadway reconditioning and installing the 3 inch gravel surface. Pavement patching and crack sealing work will also be completed in the asphalt section of the project. Permanent signs are also slated for installation next week.

Construction work can be expected from 7:00 a.m. to 5:00 p.m. Monday through Friday. Please be aware of heavy construction traffic throughout the project during working hours. Up to 30 minute delays could be experienced on the project.



Top: Roadway reconditioning in gravel road section

Bottom: Milling for pavement patching

Traffic Control Information

Week of May 21, 2018

There will be multiple work zones throughout the project under flagger control.

Expect up to 30 minute delays during construction operations. Be aware of heavy construction traffic on the project.



Contact Information:

Matt Bean, Project Engineer
Federal Highway Administration

Questions/Comments:

Phone: (360) 607-4061

Mailing Address:

Unit A4-A, 1201 Highway 10 W,
Livingston, MT 59036