



# Weekly Newsletter

## Mill Creek Road Surface Preservation Project

May 24, 2018

Mill Creek Road: Mile Post 0 to Mile Post 11.6

This past week, Riverside Contracting Company, Inc. completed the roadway reconditioning work and continued to place aggregate surface course in preparation for the magnesium chloride application. Additionally, Wharton Asphalt completed pavement patching in the asphalt section of the road. Concurrently, crews continued to crack seal.

L&J Construction arrived on site this week and completed the bridge deck repairs and application of the epoxy concrete deck overlay on the Yellowstone Bridge. Poteet Construction crews also finished installing permanent signs and delineators.

Next week, Riverside will continue their work on the gravel section by completing the installation of the 3 inch gravel surface and begin applying magnesium chloride. Wharton will also continue crack sealing and Riverside will begin chip sealing the asphalt section of the project.

Construction work can be expected from 7:00 a.m. to 5:00 p.m. Monday through Friday. **There will be no work from 6:00 pm on Friday, May 25 to 6:00 am on Tuesday, May 29 over the Memorial Day Weekend.** Please be aware of heavy construction traffic throughout the project during working hours. Up to 30 minute delays could be experienced on the project.



Top: Epoxy concrete overlay on the Yellowstone Bridge  
Bottom: Crack sealing

### Traffic Control Information

**Week of May 28, 2018**

**There will be multiple work zones throughout the project under flagger control. Pilot car will also be used at times.**

**Expect up to 30 minute delays during construction operations. Be aware of heavy construction traffic on the project.**



### Contact Information:

Matt Bean, Project Engineer  
Federal Highway Administration

**Questions/Comments:**

Phone: (360) 607-4061

**Mailing Address:**

Unit A4-A, 1201 Highway 10 W,  
Livingston, MT 59036